

TransGrid Powering Sydney's Future PO Box A1000 Sydney South, NSW, 1235

16/04/2021

Powering Sydney's Future (SSI-8583) Variation to approved construction hours Llewellyn St Marrickville and Edgeware Rd Newtown

I refer to the request (SSI-8583-PA-53) which was submitted on 1 April 2021 for the Planning Secretary's approval of out of hours work for the Powering Sydney's Future project (SSI-8583).

Condition E8(e)(ii) of the project approval enables an approval process where high risk activities may be approved outside the hours identified in Conditions E4 and E5. The approval process is documented in the *Out of Hours Works Protocol* included as Appendix D to the *Construction Noise and Vibration Management Plan* (Revision 4, 13/08/2020; approved 21/08/2020).

The Department has carefully reviewed the request and notes the following:

- Final works schedules are dependent on road occupancy licences, however at the request of the road authority two types of out of hours work are proposed:
 - Nights (6pm to 6am) for up to six nights per week for up to ten weeks and weekends
 (6pm Friday to 6am Monday) for up to four weekends on Edgeware Rd
 - Nights (6pm to 6am) for up to six nights per week, but more likely up to three nights per week, for up to eight weeks at underbore sites on Llewellyn St and Edgeware Rd.
- Community consultation undertaken in March 2021 on the number of consecutive night shifts per week (four or six) and the corresponding duration of the works comprised 285 written notifications and 86 doorknocks. Of the 18 responses, 2 expressed no preference, 8 preferred four consecutive nights per week and 8 preferred six consecutive nights per week.
- Individuals may be affected by highly intrusive construction noise and noticeable vibration for up to two weeks.
- Noise and vibration mitigation measures proposed include:
 - Completing high impact works between 7am and midnight, where practical
 - Installing noise barriers around high impact works, where safe
 - Providing one respite hour for every three hours of continuous high impact works
 - o Offering respite offers, for example movie tickets, on a case-by-case basis
 - Securing road plates to minimise noise due to passing traffic
 - Carrying out noise and vibration verification monitoring
 - o Positioning lighting to minimise light spill
 - Doing door knocks immediately adjacent to the works, COVID permitting
 - Holding individual community briefings, COVID permitting
 - Delivering letters notifying of work activities 7 days before.

Accordingly, the Planning Secretary has approved the request subject to the following:

1. Works must be undertaken in accordance with the *Out of Hours Works Construction Noise* and *Vibration Impact Statement* (VMS Australia, 3 September 2020), including but not limited to implementing all noise management controls described in Section 9, and the *Out of Hours*

Works Permit 015 (Taihan Garde, Rev 0, 31/03/2021), unless otherwise varied by the conditions below:

- 2. Works must not be undertaken:
 - a. between 1800 Saturday 24 April 2021 and 1800 Sunday 25 April 2021 (Anzac Day), OR
 - b. between 1800 Sunday 13 June 2021 and 0600 Tuesday 15 June 2021 (Queen's Birthday), OR
 - c. outside standard construction hours from 1800 Wednesday 30 June 2021.
- 3. Works must not be undertaken outside the hours identified in Conditions E4 and E5 of the conditions of approval except for the works detailed below:
 - a. works between 1800 and 0600 for up six nights per week and up to 55 nights total, AND
 - b. works between 1800 Friday and 0600 Monday for up to four weekends.
- 4. Written notice must be provided to surrounding residential occupiers and placed on site at least 48 hours before work occurs outside the standard construction hours defined in the project approval. The written notice must:
 - a. identify what works are to occur outside standard construction hours;
 - b. nominate the timeframe the works are likely to occur;
 - c. be reissued 24 hours before any work occurs outside normal construction hours if wet weather requires an alternative day from that notified; and
 - d. provide a telephone contact number of the construction site manager during the extended construction hours.
- 5. A record of any complaint made regarding works undertaken during the extended construction hours must be provided to the Department's Compliance team within 24 hours of the complaint.
- 6. In the event that any complaint is received, appropriate mitigation measures are to be implemented, and the Department and the complainant are to be informed of the actions undertaken to address the complaint.

Yours sincerely

Team Leader Compliance - Government Projects Compliance

As nominee of the Planning Secretary



PSF OUT-OF-HOURS WORK PERMIT

(For works conducted under DPIE approval)

Permit No.	015		Application Date	31/03/2021
Revision No.	0		Revision Date	
Summary of Update (details				
of revision)				
Title of Works	Edg	eware Road trenching, cond	uit, pit and cable instal	lation, underboring and temporary
	road	d restoration.		
Person Requesting OOHW				

1.0 - JUSTIFICATION				
Justification for OOHW	On Edgeware Road work must be completed at night time and weekends due to restrictions			
	on access from roads authority during standard weekday hours.			
DPIE Condition under which works are permitted	Include additional details if required			
	The work is permitted under the following clause of DPIE Condition of Approval:			
	E4 (c): Linear infrastructure – Works in classified road reserves and signalised intersections.			
	E6 (c): works approved under an Out-of-Hours Work Protocol			
Consideration of Community	Potentially sensitive receivers are consulted with on preferred respite when programming			
Impacts	the works. Consultation is conducted via letterbox drop, phone calls, emails and			
	doorknocking. The majority preference of the community will be used to determine how			
	many night shifts per week are undertaken. See Sections 3.0 and 7.0 below for further			
	discussion on community.			

2.0 – DESC	RIPTION OF TH	HE WORKS
Details of Work	Location & Chainage	CH17,250 Llewellyn Street to CH17,725 Edgeware Road.
	Description of works	Trenching, conduit installation, ancillary pit installation, cable hauling, underboring and temporary road restoration.
at end of form (showing	Proposed dates + time (incl	Work is scheduled to take place between 26/04/2021 and 31/07/2021 and is anticipated to take a maximum of 55 shifts.
location / co work extent / nearest sensitive	contingency)	OOHW within this application has been broken up into two packages. See maps of locations below and approximate timings for the work. Exact timings and shift patterns will depend on final agreement with council, bus and roads authorities regarding Road Occupancy Licences.
receivers / landscape)		No work scheduled for public holidays.



2.0 - DESCRIPTION OF THE WORKS

Package 1: Edgeware Road from Victoria Street to Bedwin Road. Commence approx. 26/04/21.



Figure 2: Trenching area.

Timing (Road authority approvals pending):

Night shift only – approx. 10 weeks. Work will take place 18:00-06:00 on a maximum of 6 consecutive night shifts per week. As the work front progresses, individual receivers are likely to be directly impacted for no more than 2 weeks.

<u>AND</u>

<u>Weekend shift</u> – Up to 4 weekend shutdowns for work at intersections (Fri 18:00 through to Mon 06:00).



2.0 - DESCRIPTION OF THE WORKS

Package 2: Underboring from Llewellyn Street to Edgeware Road. Commence approximately 03/05/21.



Figure 1: Underbore setup.

Timing (Road authority approvals pending):

Night shift only – for underbore works, OOHW approval is required in order to track the heads of the shots as they pass under Llewellyn Street and Edgeware Road. This activity must be carried out at nighttime due to road authority restrictions on daytime access. This activity is not noisy.

Work will take place 18:00-06:00 on a maximum of 6 consecutive nights per week however it is more likely to occur on only 2-3 nights per week. The overall bore programme is approximately 6-8 weeks and the majority of the work will be completed during standard construction hours.



2.0 - DESCRIPTION OF THE WORKS

Proposed Timings and activities

'Night shift only' indicative shift pattern

(max 6 consecutive nights per week).

Night 1	Night 2 –	Night 3 –	Night 4 –	Night 5 –	Night 6 –	Night 7 –
12 hours	Respite					
18:00-06:00	18:00-06:00	18:00-06:00	18:00-06:00	18:00-06:00	18:00-06:00	
High impact						
works to be	No work					
completed	completed	completed	completed	completed	completed	
prior to						
midnight	midnight	midnight	midnight	midnight	midnight	
where	where	where	where	where	where	
practical.	practical.	practical.	practical.	practical.	practical.	
Anytime:	Anytime:	Anytime:	Anytime:	Anytime:	Anytime:	
Excavation	Excavation	Excavation	Excavation	Excavation	Excavation	
Conduit	Conduit	Conduit	Conduit	Conduit	Conduit install	
install	install	install	install	install	TSB	
TSB	TSB	TSB	TSB	TSB	Cable/joint	
Cable works	Cable/joint	Cable/joint	Cable/joint	Cable/joint	bay install	
	bay install	bay install	bay install	bay install		
Temporary					Temporary	
road	Temporary	Temporary	Temporary	Temporary	road	
restorations	road	road	road	road	restorations	
	restorations	restorations	restorations	restorations		
			l			



2.0 - DESCRIPTION OF THE WORKS 'Full weekend' indicative shift pattern Shift 1 Shift 2 Shift 3 Shift 4 Shift 5 eg (18:00 Fri - 06:00 (06:00-18:00 Sat) (06:00 - 18:00 (18:00 Sun -(18:00 Sat - 06:00 Sat) Sun) Sun) 06:00 Mon) High impact High impact High impact High impact High impact works to be completed prior completed prior completed prior completed completed prior to midnight to midnight to midnight prior to to midnight where practical. where practical. where practical. midnight where practical. where Anytime: Anytime: Anytime: practical. Anytime: Excavation Excavation Excavation Excavation Conduit install Conduit install Conduit install Anytime: Conduit install TSB TSB TSB Excavation Cable/joint bay Cable/joint bay Cable/joint bay Conduit install Cable/joint bay install install install TSB install Cable/joint Temporary Temporary Temporary bay install Temporary road restorations road restorations road road restorations Temporary restorations road restorations Details on any concurrent N/A construction activities being undertaken OOWH adjacent / in close proximity to the proposed works? Names of Foremen TBC supervising the work **Subcontractor Details Garde Services Durkin Locators**

3.0 – SENSITIVE RECEIVERS								
Distance to Nearest Sensitive	Sensitive Receiver	Distance	Sensitive Receiver	Distance				
Noise Receiver	☐ Place of Worship		☐ Educational					
			Institution (inc. Child					
			Care Centres					
	☐ N+V Sensitive Business		□ Nearest	6m				
	and critical working area		Residential Receiver					
	(eg. theatre, health services)							

Permit No. 015



3.0 – SENSITIVE RECEIVERS							
	☐ Not applicable (no						
	sensitive receivers						
	impacted)						
	Where one of the above is che	cked, noise g	generating works must n	ot be timetabled within			
	sensitive periods, unless other	_	**				
	determined through ongoing		with the community in a	ccordance with the			
	Community Consultation Strat		on those works and prop	accod respite entions?			
	Has the sensitive receiver been consulted on these works and proposed respite opti (refer to CoA E9). List outcomes of consultation below ☐ No						
	Comments Yes		⊔ NO				
	Residents within the 55dBA no	oise catchme	ent area have been consu	ulted with via notification.			
	In total, 285 properties receiv						
	attached. Furthermore, 86 pro						
	consulted with via notification			consultation. Results of			
	consultation are discussed in Section 7.0 below.						
	Further community notification	ns will he di	stributed 7 days ahead o	f works commencing			
	Further community notifications will be distributed 7 days ahead of works commencing. Individual briefings will be conducted for those requesting them or deemed highly sensitive						
	by the Community Relations Manager (COVID situation pending). Project specific respite						
	offers, for example movie tickets, may be offered to members of the community subjected						
	to lengthy periods of noise or vibration. This will be determined on a case-by-case basis.						
4.0 – PLANT & EQUIPMENT							
Plant and equipment to be	13t Excavator & hammer						
used: List all plant and noise	Pavement saw-cutting equipment						
generating equipment to be	Vacuum excavation units						
used during the work activities	5t excavator & hammer						
(eg. hand tools, generators,	Truck & dogs						
crane etc)	8-wheeler bogie						
	Concrete agitators						
	Compaction equipment (Whackers, plate compactors)						
	Smooth drum roller						
	Light vehicles						
	Hand-held power tools						
Are alternative, quieter / less	☐ Yes						
vibration intensive equipment options feasible	⊠ No						
for the activity?							
If yes, why are these not being used?							
	<u> </u>						
5.0 – TRAFFIC MANAGEMEN	Т						
Will the work require traffic	⊠ Yes						
control?	□ No						

Permit No. 015



5.0 – TRAFFIC MANAGEMENT						
Describe the location and	During works, traffic will be maintained but diverted around the work sites on Princes					
nature of proposed disruption to traffic.	Highway, May Street, and May Lane. Traffic on side streets will be maintained via diversion.					
List any ROLs for the works	TBC					

6.0 – LIGHTING	
What lighting is to be provided for night work?	Daymakers Balloon lights
Will lighting be positioned minimise light spill to nearby receivers?(Refer AS4282-1997 and AS/NZ 1158).	

7.0 – NOISE & VIBRATION AS	SSESSMENT					
Reference: Noise Objective Noise Management Level (NML) Sleep Disturbance Level (night only) Predicted L _{Aeq15}	NCA: Type of OOHW:	06 Trenching, conduit, and cable installation				
	NML:	45				
	SDL:	65				
	Predicted:	75-85				
Acoustic Assessment to determine if works are above RBL +5dB(A) at closest receiver	Below NML <5dB(A) above NML − construction noise noticeable 5 to 15dB(A) above NML − construction noise clearly audible >15 to 25dB(A) above NML − construction noise moderately intrusive ≥25dB(A) above NML − construction noise highly intrusive					
What measures are being taken to reduce noise impacts	 No added measures ⋈ Restrictive tools (<i>list</i>) – no greater than 13tonne excavator. Reverse quackers on trucks. ⋈ Balloon lights ⋈ Noise attenuation curtains ⋈ High noise impact respite ⋈ Other (<i>list</i>) – Road plates to be secured to minimise noise due to passing traffic. 					
Noise monitoring required?	pending).					
	Nominated V	Iominated Verification monitoring locations:				

Permit No. 015



	Worksite	NCA		Nominated receiver	
	Package 1	NCA6	16 Llewellyn Street (Residential)		
	Package 2	NCA6		254 Edgeware Road (Residential) 324 Edgeware Road (Residential)	
Are vibration impacts above Human Comfort levels	⊠ Yes				
expected?	☐ No Refer to OOH CN	VIS Table 5	No. of	properties: Barely noticeable – 09	
	Kelel to doll civ	VIS TABLE S		Noticeable - 51	
Is vibration monitoring		nce monitorir	ng to be o	carried out within the first two shifts (weather	
required?	pending).				
Refer to CNVMP/Monitoring	□No				
Programme	Nominated Verification monitoring location: As above for noise locations.				
Community notification	Yes. Community notifications will be undertaken as per the approved Community				
required?	Communication Strategy (CCS), including;				
	Consultation on preferred respite option				
	Letters notifying of work activities to be delivered 7 days before.				
	A door knock will be done for the sensitive receivers immediately adjacent to the works as				
	per CNVMP (COVID situation pending). Individual briefings may be held where requested by				
	the Community or where deemed appropriate by the Community Team Manager (COVID				
	situation pending).				
Evidence of consultation and	Consultation documentation submitted with this application.				
results	Summary of Results:				
	285 receivers consulted on preferred respite via notification. Of these, 86 were also				
	consulted via door knock. 25 responses received.				
	Of those expressing a preference, 50% favoured option 2, up to six consecutive OOH shifts				
	per week. As discussed at Section 2, where work is undertaken on night shift only, or at				
	weekends, there will be a maximum of six consecutive night shifts per week.				



8.0 - OOHW RISK LEVEL ASSESSMENT **Insert snip from Risk** Overall Risk Assessment Sum of Risk Factor Scores Approval Path Environment and Sustainability Manager Level calculation sheet Low 1 Risk Activity and attach worksheet Environment and Sustainability Manager separately Planning Secretary Low Risk (1-6) Your total Risk score is: Moderate (7-9) High (10-12) 12 Low and Moderate risk work may be approved by the ESM. Risk level calculator worksheet attached with application. High risk work must be Work to be approved by Planning Secretary as per CoA E8(e). approved by the **Planning Secretary.**



9.0 **AUTHORISATION/SITE ACCEPTANCE**

9.1 **Environment & Sustainability Manager (Approval)**

Approval Authority for works with Low or Medium Risk level on OOHW Risk Table as per section 8.0

I confirm these works have been appropriately assessed under the OOHW Protocol as per CoA E8 and E9.

The specified mitigation and management measures shall be implemented including:

No more than six consecutive night shifts per week when undertaking nightshift.

High impact noise will be completed between 07:00-00:00 where practical.

Noise and vibration verification monitoring within the first two shifts (weather dependent).

Installation of noise barriers around high impact works where safe to do so.

Respite 1hr for every 3hr of continuous high impact noise.

Selection of appropriate plant and equipment.

Individual community briefings ahead of works commencing, and during works, as required (COVID situation dependent).


Project specific respite offers may be made for residents impacted by lengthy periods of works. To be determined on

	-case basis.	se made for resid	ents impacted by lengthy pend	ous of works. To	be determined on
Name		Signature	Fritare	Date	31/03/2021
9.2 Plan	ning Secretary (Approv	al)			
REQUIRED					
Name		Signature		Date	
9.3 Cons	struction Supervisor/Pr	oject Manager	(Site Acceptance)		
	following: nit will be kept on site wh		_		


- Respite and mitigation measures will be implemented
- Any changes to works which may affect this approval shall be communicated to the Environment and Community Manager

Name Signature Colin D Malony Date 31/03/20)21
---	-----









Powering Sydney's Future

POTTS HILL TO ALEXANDRIA TRANSMISSION CABLE PROJECT COMMUNITY CONSULTATION

Out of hours work on Llewellyn Street and Edgeware Road, Marrickville

TransGrid is installing a new underground electricity cable from Potts Hill to Alexandria. The Powering Sydney's Future project will help ensure a safe, reliable and affordable electricity supply for Sydney's CBD and surrounding areas. You can view a map of the cable route at www.transgrid.com.au/psf.

Work outside of normal construction hours on Llewellyn Street and Edgeware Road, Marrickville is due to start in **March 2021** and will take **up to 55 shifts**. This work will need to take place outside standard construction hours due to high daytime traffic volumes.

Work in the area will involve drilling a bore beneath the intersection of Llewellyn Street, Edgeware Road and Alice Street, and trenching on Llewellyn Street and Edgeware Road (as shown on the map overleaf).

We would like your feedback on how we schedule out of hours work on Llewellyn Street and Edgeware Road, Marrickville as outlined at the bottom of the page.

How will the work affect you?

- > Work outside of normal construction hours is typically carried out between 6pm and 6am, Monday to Sunday. In addition to this, we may carry out all weekend work from 6pm Friday through to 6am Monday.
- > We will notify you with more information about the work at least seven days before starting.
- > The work will generate noise and vibration.
- > High impact noise typically occurs at the start and end of shifts, as we open up the road pavement and then repair it. This includes saw cutting, hammering and road restoration during trenching and drilling, excavating during underbore activities.
- > We aim to do high impact noise activities before midnight wherever possible.
- > High impact noise activities will be scheduled for three hours at a time, followed by one hour of respite.
- > Access to properties will be maintained at all times, unless we make arrangements with you in advance.

Tell us your views

We would like your views on two different ways to complete work in your area as quickly as possible:

- Option 1 Four consecutive night shifts per week for up to 14 weeks, or
- Option 2 Six consecutive night shifts per week for up to 10 weeks.

You are welcome to let the Powering Sydney's Future project team know which option you prefer by contacting us on **1800 955 588** or at psf@transgrid.com.au by Wednesday 17 March 2021.

Please write **Edgeware Road** in the subject line of your email to identify the major road and provide your address.





Community Information Line: 1800 955 588


Email: psf@transgrid.com.au

Web: www.transgrid.com.au/psf

Postal address: PO Box A1000 Sydney South NSW 1235



Out of hours work areas



Noisy activities	Tools and	The work will be carried out over the period below			
riolog dollvillos	equipment	March	April	May	June
Trenching Saw cutting, hammering, excavation and road restoration (80-90dBA)	Powered saw, excavator hammer and bucket, hand operated compactor and small roller, chainsaws	✓	✓	√	√
Underboring Drilling and excavating (75- 85dBA)	Excavator, drill, vactruck, mud mixer and generator		√	✓	√

Please refer to the attached noise chart for typical noise levels from this type of work.

COVID-19 Safety protocols


The health and safety of our people, customers and the community and ensuring a reliable supply of electricity to NSW and the ACT are our highest priorities during the COVID-19 crisis.

TransGrid and our contractors, as a minimum, adhere to the recommendations of SafeWork NSW along with the advice of other state and federal authorities to effectively manage the risk of COVID-19 to workers and others in the work environment. This involves maintaining effective controls including social distancing, stringent hygiene and specific access protocols at our work sites.



For an interpreter please call **131 450** and ask them to call TransGrid on **1800 955 588**. The interpreter will then assist you with translation.


Noise level comparisons



A noise level that is perceived as loud in one situation may appear quiet in another.



dBA levels and subjective evaluation





PSF OUT-OF-HOURS WORK PERMIT

Report	OOH Consultation for work at Llewellyn Street and Edgeware Road,					
	(Newtown and Marrickville – NSW)					
Objective:	Obtain feedback relating to conducting highly noise intensive OOHW at Llewellyn Street and Edgeware Road outside standard construction hours with around 55 shifts.					
IT	EM	#		%		
Total of properties within 55dB r	adius	285	1	.00%		
Properties that received notificat	ion with OOH Consultation	285	1	.00%		
Properties providing a feedback	after the notification	4	1	L.4%		
	Additional Activities.					
Doorknock for properties within feedback	75 dB radius to obtain the	86	3	0.1%		
Total of properties with feedback	21	7	7.3%			
Total of properties without feedl	pack	65	22.8%			
	Results					
Total feedbacks from both notific	cation and doorknock	25	1	.00%		
Total feedbacks where comment	provided on OOHW respite	18		-		
Resident expressed a preference over 4 consecutive night shifts. T working near the property in about	8	32%	= 50% of those expressing a preference			
Resident expressed a preference done over 6 consecutive night sh completion of the work in about	8	32%	= 50% of those expressing a preference			
Resident expressed no preference	2		8%			
Resident provided feedback unre	7		28%			
	MAP OF THE AREA.					





Results:

Property		Results		
Name	Address			
	5 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.		
	3 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.		
	1 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.		
	9 Llewellyn St.	Option 1		
	32 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.		
West Julieth Coffee	30 Llewellyn St.	Option 2		
Inner West Acupuncture	22A Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.		
Terryes Pizzeria	22 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.		
	20 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.		
	18 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.		
	16 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.		
	14 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.		
	12 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.		



	10 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.
	8 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.
	6 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.
	4 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.
	2 Llewellyn St.	2 doorknocks completed. Sorry we missed you card was provided.
Golden Barley Hotel	165 Edgeware Rd.	No response
	171 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	173 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	175 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	177 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	179 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	179A Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	181 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	183 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	185 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	187 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
Catholic Parish of Our Lady of The Southern Cross	209A Edgeware Rd.	No preference.
St Pius' Catholic Primary School	209 Edgeware Rd	Option 2
Iron Pty	211 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
White Fox	213-215 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
The wolf and honeybee	206 Edgeware Rd.	No preference.
	172 Alice St.	No response
	3/146 Alice st Newtown	Option 1
	4/146 Alice st	Option 2
	Newtown	Option 2
	179 Alice St.	Option 1
	1 Victoria Road	2 doorknocks completed. Sorry we missed you card was provided.
	214 Edgeware Rd.	No response
	216 Edgeware Rd.	Z doorknocks completed. Sorry we missed you card was provided.
	218 Edgeware Rd.	2 doorknocks completed. Sorry we missed you care
	-	•



		was provided
	220 Edac D. l	was provided.
	220 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	222 Edgeware Rd.	2 doorknocks completed. Sorry we missed you care
	ZZZ LUSCWAIC NU.	was provided.
	224 Edgeware Rd.	2 doorknocks completed. Sorry we missed you care
		was provided.
	226 Edgeware Rd.	Option 1
	228 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card
		was provided.
	230 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	232 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	234 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	236 Edgeware Rd.	Option 2
	238 Edgeware Rd.	Option 1
	240 Edgeware Rd.	Option 1
	242 Edgeware Rd.	•
		No response
	244 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	246 Edgeware Rd.	2 doorknocks completed. Sorry we missed you care was provided.
	248 Edgeware Rd.	No response
	250 Edgeware Rd.	No response
	252 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	254 Edgeware Rd.	Option 2
Catholic Indonesian	256 Edgeware Rd.	2 doorknocks completed. Sorry we missed you care
Community Newtown	Ü	was provided.
Church - Only About Children Enmore	290 Edgeware Rd.	Option 2
	292 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	294 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	296 Edgeware Rd.	Option 2
	298 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	300 Edgeware Rd.	Option 1
	302 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	304 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	306 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	308 Edgeware Rd.	2 doorknocks completed. Sorry we missed you card was provided.
	310 Edgeware Rd.	2 doorknocks completed. Sorry we missed you care



	was provided.
318 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.
320 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.
322 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.
324 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.
326 Edgeware Rd.	. No response
328 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.
330 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.
332 Edgeware Rd.	. Option 1
334 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.
336 Edgeware Rd.	. Option 2
338 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.
344-348 Edgeward Rd.	e 2 doorknocks completed. Sorry we missed you card was provided.
350 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.
352 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.
354 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.
356 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.
358 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.
360 Edgeware Rd.	 2 doorknocks completed. Sorry we missed you card was provided.

Out of Hours Work

Activity Works	Activity / Impact	Time
Linear Infrastructure - Site preparation, trenching, excavation, joint bays, restoration of road services, other □	Delivery and Police	Monday - Friday 7am - 6pm □
Substation Upgrade Works	III marganey	Monday - Friday 6pm - 7am ☑
Linear Infrastructure - Works in Classified Road Reserves and Signalised intersections, cable pulling and jointing ✓	Approved under Existing OOHW protocol □	Saturday 8am - 1pm □
Special crossings - Cable bridges and underboring	> 75dBA COA E5	Saturday 1pm - 8am □
Construction Laydown Area		Sundays and Public Holidays
	<=45 NML □	
	> 45 NML \(\square\)	
	Vibration perceptible inside Residence □	

OOHW Protocol is Triggered!!!

Reciever type	Day OOHW 7am - 6pm	Evening OOHW 6pm - 10pm	Nicht OOHW 10pm - 7am	Notes
Childcare	O Low (1)	O Low (1)	O Low (1)	Not Operating during OOH
Commercial	O Low (1)	O Low (1)	O Low (1)	Sensitivity of Premises to be confirmed through consultation
Industrial	O Low (1)	O Low (1)	O Low (1)	Sensitivity of Premises to be confirmed through consultation
Educational	O Low (1)	O Low (1)	O Low (1)	Not operating during OOH
Hotel	O Low (1)	O Low (1)	O Mod (2)	Sensitivity of Premises to be confirmed through consultation
Medical	O Low (1)	O Low (1)	O Low (1)	Sensitivity of Premises to be confirmed through consultation
Place of Worship	O Mod (2)	O Mod (2)	O Low (1)	Sensitivity of Premises to be confirmed through consultation
Recording Studio	O Mod (2)	O Mod (2)	O Low (1)	Sensitive periods during operational periods as agreed with facility through consultation
Recreation (active)	O Low (1)	O Low (1)	O Low (1)	Sensitive periods during normal periods of use and review of special events calendar

Recreation (Passive)	O Mod (2)	O Low (1)		Sensitive periods during normal periods of use and review of special events calendar
Residential	O Low (1)	O Mod (2)	• High (3)	Risk subject to complaints management. Respite periods to be consulted for Highly Noise Intensive Works
Restaurant (Outdoor Dining)	O Mod (2)	O Mod (2)	$I \cup M \cap d \cap J \cup I$	Sensitivity of premises to be confirmed through consultation

Exceedance of NML	Day OOHW 7am - 6pm	Evening OOHW 6pm - 10pm	Nicht OOHW 10pm - 7am	Qualitative Description
<5dB	O Low (1)	O Low (1)	O Low (1)	Barely noticeable exceedance of the NML
5 - 15 dB	O Low (1)	O Low (1)	$\mathbb{L} \cup \mathbb{N} $ $\mathbb{L} \cup \mathbb{N} $	Noticeably audible exceedance of the NML
15 - 25 dB	O Low (1)	O Mod (2)		Clearly audible exceedance of the NML
>25 dB	O Mod (2)	O High (3)	I () High (\)	Intrusive exceedance of the NML
>75 dBa	O Mod (2)	O High (3)	• High (3)	Highly affected recievers

Vibration Assessment in Residential Areas (click here if Not Applicable) ○	Day OOHW 7am - 6pm	Evening OOHW 6pm - 10pm	Nicht OOHW 10pm - 7am	Qualitative Description
Less than Preferred	O Low (1)	O Low (1)	1 () 1 Oxxz (1) 1	No noticeable floor vibration
Greater than Preferred, but Less than Maximum	O Low (1)	O Mod (2)	$1 \cup 1 \setminus 1 \setminus 1 \setminus 1 \cup 1 \cup 1 \cup 1 \cup 1 \cup 1 \cup $	Barely noticeable floor vibration
Greater than Maximum	O Low (1)	O Mod (2)	$L(\square) \sqcup L_1 \alpha h(3) \sqcup L_2 \alpha h(3) \sqcup L_3 \alpha h(3)$	Noticeable floor vibration

Duration	Day OOHW 7am - 6pm	Evening OOHW 6pm - 10pm	Nicht OOHW 10pm - 7am	Qualitative Description
1 day	O Low (1)	O Low (1)	O Low (1)	Generally Tolerable
2 days	O Low (1)	O Mod (2)	O Mod (2)	Marginal Annoyance
3 days	O Low (1)	O Mod (2)	$\parallel () \mid H_1 \sigma h \mid (3) \mid $	Moderate Annoyance
More than 3 days	O Low (1)	O High (3)	• High (3)	Highly Disturbing

Get Risk Score

Overall Risk Assessment	Sum of Risk Factor Scores	Approval Path
Low 1 Risk Activity	1 - 6	Environment and Sustainability Manager
Moderate 2 Risk Activity	7 - 9	Environment and Sustainability Manager
High Risk Activity	10 - 12	Planning Secretary

Your total Risk score is:

12